

Progress Status

Tower	Expected Possession	Current Status
T1	Jul-19	3rd floor Roof completed
T2	Jul-19	10th floor Roof completed
T3	Jul-19	15th floor Roof completed
T4	Jul-19	1st floor Roof completed
T5	Jul-19	2nd floor Roof completed
T6	Jul-19	13th floor Room completed
T7	Jul-19	18th floor Roof completed
T8	Jul-19	Excavation work completed
T11	Oct-19	---
T12	Oct-19	---
T13	Oct-19	---
Plots	Possession Started	Possession Started



+918586866824



+918586866824



+918586866824



+918586866824



+918586866824



+918586866824



+918586866824



+918586866824